



Construction Updates

January 2025



Dear Esteemed Customer,

Greetings from Provident

It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Winworth. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.

We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.

We are grateful for your kind cooperation.

Team Winworth





Provident Winworth

Edappally, Kochi



Construction Updates

Overall view



Actual site photograph

TOWER STATUS

- Internal blockwork in progress at 21st floor.
- Internal plastering completed till 19th floor.
- Tiling works in progress at 12th floor.
- Plumbing concealed works inside flats completed till 14th floor.
- FPS sprinkler lines completed till 12th floor.
- External plaster completed till 17th floor level.
- Putty works in progress at 11th floor level.
- Staircase handrail and flooring work started.
- Parking area MEP high level work started.

CONSTRUCTION MILESTONES ACHIEVED

- Commencement of 20th floor roof slab.
- Commencement of terrace floor slab.



- Parapet wall works & OHT tank.
- UPVC windows and door installation.
- Balcony handrail work.





Actual site photograph

TOWER STATUS

- Internal blockwork in progress at 21st floor.
- Internal plastering completed till 18th floor.
- Tiling works in progress at 12th floor.
- Plumbing concealed works inside flats completed till 14th floor.
- FPS sprinkler lines completed till 12th floor.
- External plaster completed till 17th floor level.
- Putty works in progress at 12th floor level.
- Staircase handrail and flooring work started.
- Parking area MEP high level work started.



CONSTRUCTION MILESTONES ACHIEVED

- Commencement of 20th floor roof slab.
- Commencement of terrace floor slab.



UPCOMING CONSTRUCTION MILESTONES

- · Parapet wall works & OHT tank.
- UPVC windows and door installation.
- OHT structure work.





Actual site photograph

TOWER STATUS

- Terrace floor slab shuttering work in progress.
- Internal block work in progress at 16th floor.
- Internal plaster in progress at 12th floor
- Plumbing concealed works inside flats completed till 14th floor.
- Tiling works started in 3rd floor.
- External plaster up to 7th floor work in progress.



CONSTRUCTION MILESTONES ACHIEVED

- Commencement of 20th floor roof slab.
- Commencement of terrace floor slab.



UPCOMING CONSTRUCTION MILESTONES

- Terrace slab concreting.
- · Parapet wall works.





TOWER STATUS

- Terrace parapet wall work in progress.
- Internal block work in progress at 10th floor.
- Internal plastering in progress at 5th floor.
- Plumbing concealed works inside flats completed till 3rd floor.



CONSTRUCTION MILESTONES ACHIEVED

- Commencement of 10th floor roof slab.
- Commencement of terrace floor slab.



UPCOMING CONSTRUCTION MILESTONES

- Parapet wall works.
- External plastering works.

Actual site photograph



Contact Us



Site Office:

Provident Winworth

No-41/199A, Padivattom, NH-47 Byepass, Edappally, Kochi, Kerala - 682 024.

Regional Office:

Provident Housing Limited No.8, Ulsoor Road, Bengaluru- 560 042

Tel: 080-44555544

Email: crm@providenthousing.com (Subject line – Project name/ unit number)

Call Us: +91 - 80-67724001 / 1 860 208 0000

Web: www.providenthousing.com

RERA Registration Number:

RERA No.: K-RERA/PRJ/ERN/020/2022